BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to foot paths in cross roads of Kodigehalli in Ward no. 12. Kodigehalli
2	Amount of Work Portion	2089529.31
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	V. Ponnuswamy.
5	Agreement No.	118 / 17.2.23.
6	No. and date Under which the work order has been issued	118/22-23 dt 17.2.23.
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	12/5/23
9	Date of receipt of application in the sub-division office	12/5/23
10	Extension granted if any	—
	1. Form	—
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	50%.
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	45 Days.
15	Date of recommending time limit applied for	17.5.23 = 14/7/23
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	50%.
18	Probable time required for completion of remaining work	14/7/23.
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work modified proposal sent for Approval. Hence Extension of time required. EOT may be Approved without penality.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT Approved.

Assistant Engineer
Ward No

Asst. Executive Engineer
Sub. Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.